

Project file

REVISION 1.0

0126 Beach replenishments Flemish Coast



Document title:

PROJECT FILE

Project:

FRAMEWORK AGREEMENT BEACH REPLENISHMENTS FLEMISH COAST

SPECIFICATIONS NO. 16EH/20/43 – CONTRACT ASSIGNMENT 1

BEACH REPLENISHMENT MARIAKERKE – OSTEND

Document no.: JDN0126.CO2PL.0.0 project file H1.2022 Prepared by: Matthias Depoorter

1.0	10/06/2022	Fine-tuned with calculations JDN	DEPM	RHA	BP	
		Group				
0.0	04/04/2022	First draft	DEPM	RHA	BP	
Rev.	Date	Description of revision	Prepared	Checked	Approved	





0

0126 Beach replenishments Flemish Coast

On 26.05.2021, a general framework contract with a duration of 4 years was issued to potential tenderers. Five candidates were selected, with Jan De Nul being the tenderer with the highest total of points (99.5/100)

On the basis of this framework agreement, several individual contract assignments are entrusted to the selected candidates.

For each individual assignment, the specific conditions are communicated: location, type of profile, extraction zone, execution term and minimum weekly production.

This assignment is the 1st contract assignment awarded within the scope of the framework agreement.

Preparatory works started on 24 Jan 2022, with the first cargo of sand being reclaimed on the 15th of February.

0.1 **PROJECT DETAILS**

Name	Beach replenishment Raversijde-Mariakerke
Description	Executing beach replenishment works on Flemish beaches.
Specifications number	16EH/20/43 - File no. 220.210/B1
Client	Agentschap Maritieme Dienstverdeling & Kust (Maritime Services & Coast Agency)
Allocation decision	19 October 2021 (start of works in February 2022)
Execution period	24.01.2022 – 06.04.2022 (including mobilisation/demobilisation)

0.2 PARTIES INVOLVED

Jan de Nul NV is the main contractor of this project and responsible for:

- Deployment of trailing suction hopper dredger ('TSHD');
- Deployment of floating auxiliary equipment ('FLAP');
- Deployment of beach equipment ('LBP'): excavators, bulldozers, wheel loaders;
- Project management and daily management.

No subcontractors have been engaged.

0.3 DEPLOYED EQUIPMENT AND PERIODS OF DEPLOYMENT

Equipment	Deployment period	Abbreviation
Trailing suction hopper dredger Alexander von Humboldt		TSHD
Multicat DN43	01.02 – 05.04.2022	FLAP
2 draglines Hitachi		LBP
3 bulldozers Caterpillar		



1 wheel loader Caterpillar

1 PROJECT DATA

1.1 IDENTIFICATION OF ENERGY AND EMISSION FLOWS [2A]

List of significant energy/emission flows:

Energy flow	Scope
Fuel consumption of trailing suction hopper dredger	1
Deployment of floating auxiliary equipment (Multicat)	1
Fuel consumption of beach equipment	1
Power consumption of construction site shed	2

List of excluded energy/emission flows:

Energy flow	Reason
Transport with cars (execution)	Is maniferral at some rate lovel and included in
Transport with cars (crew)	Is monitored at corporate level and included in
Air miles (crew)	common parts


Totaal	Scope 1		781	ton CO2		
Totaal	Scope 1 & 2	2	781	ton CO2		
					Fractie Scope 1	Fractie Totaal Scope 1 & 2
Scope 1	Aardgas		0	ton CO2	0.0%	0.0%
	Brandstof s	chepen	664	ton CO2	85.0%	85.0%
	Brandstof fi	rmawagens	op bedrijfsniveau	ton CO2	0.0%	0.0%
	Diesel (EUR) (LBP/intern Verkeer)	117	ton CO2	15.0%	15.0%
	Propaangas		0	ton CO2	0.0%	0.0%
		Totaal	781	ton CO2	100.0%	100.0%
					Fractie Scope 2	Fractie Totaal Scope 1 & 2
Scope 2	Airmiles		1 1	ton CO2	0.0%	0.0%
	Brandstof p	rivé-voertuigen	op bedrijfsniveau	ton CO2	0.0%	0.0%
	Elektriciteit		0	ton CO2	100.0%	0.0%
	Warmterecu	uperatie		ton CO2	0.0%	0.0%
		Totaal	0	ton CO2	100.0%	0.0%



1.2 CARBON FOOTPRINT AND TRENDS

1.2.1 REFERENCE CARBON FOOTPRINT


Based on the tender calculation, a reference carbon footprint was drawn up:




The total reference carbon footprint amounted to **3,290 tonnes of CO₂ equivalents**.


1.2.2 ACTUAL CO₂ FOOTPRINT OF PROJECT


Due to, amongst other things, the use of biofuels and operational optimisations, the total CO_2 emission amounted to a mere **781 tonnes of CO_2 equivalents, which is 76% lower than the reference carbon footprint**.

















1.2.3 COMPARISON EMISSION PROFILE ORGANISATION – PROJECT





Significant deviations:

• No scope 3 emissions on project



2 **REDUCTION**

2.1 LIST OF REDUCTION MEASURES FOR THIS PROJECT

ID	Title	Concrete optimisation	Method of implementation of the measure during project
0126-1	Alternative fuels	Replacing fossil fuels by renewable second-generation biofuels can lead to emission reductions of up to 90%.	Trailing suction hopper dredger Alexander von Humboldt executes the projects on 100% second- generation biofuels.
0126-2	Optimisation of shipping route extraction zone – beach	All technically feasible shipping routes are continuously mapped, with additional surveys where necessary to ensure the shortest possible shipping route in all circumstances (weather, tide, daylight). Deepening existing shallows (through dredging).	In early February, the shallowest point of the shipping route was surveyed and deepened by dredging, which enables optimising the vessel load.
0126-3	Reduced navigation and anchoring speed	Reduced navigation and anchoring speed: there is no need to navigate full speed and then anchor, maintaining the most economical speed is recommended	Weekly assessment of fuel consumption by activity included in weekly report of TSHD.
0126-4	Dumping machines	Dumping machines are only used when sand is pumped ashore; beyond that, they are switched off as much as possible to the extent feasible for the works.	Breaks are taken in construction site sheds - not in idling machines.
0126-5	Sustainable energy	Purchase of green electricity and/or electricity with a Guarantee of Origin (GVO)	Ecological construction site shed were powered by green electricity.
0126-6	Equipment	Monitoring of fuel consumption and number of running hours of individual mobile machines.	Daily reporting of consumption and running hours per individual machine. Conclusions included in end-of-work report and shared with technical department.
0126-7	Equipment	Deployment of more economical and less polluting machines.	Operational set of machines met Tier IV f standard.



0126-8	Equipment	Start-stop system on mobile equipment.	Machines are switched off automatically after 15 minutes.
0126-10	Reduction of energy consumption in construction site shed	All construction site sheds meet the requirements of the 2012 Building Decree for temporary buildings.	All construction site sheds used for operational personnel were energy-efficient construction site sheds.

Source: List of measures Jan De Nul

2.2 OTHER MEASURES THAT ARE ONLY APPLICABLE TO THIS SPECIFIC PROJECT

- 15% reduction of CO₂ emissions during realisation
- Deployment of dry earth-moving machines with maximum emission of
 - Nitrogen (NOx) 0.4 g/kWh
 - Fine dust (PM) 0.025 g/kWh
 - Hydrocarbon (HC) 0.19 g/kWh

The reduction measures that have so far only been specific to this project will be added to the crossdepartmental list of measures for Jan De Nul.

In this way, they will be considered for all upcoming projects (with award advantage).





3 TRANSPARENCY

For the communication on our CO₂ performance, we refer to the cross-departmental communication plan << CO₂PL-Jan De Nul-3C2 – Communication plan >>.

Specifically for this project, we will also communicate on the CO₂ performance, both internally and externally. The form of communication, stakeholders, parties responsible and frequencies are summarised in the tables below.

3.1 **INTERNALLY:**

Form of communication	Stakeholders	Person responsible	Frequency
Project introduction	Name & personnel	Employee performing the task	At the start of the works
Toolbox meetings	Name & personnel	Employee performing the task	Monthly
Monthly report	On-site project team	Employee performing the task	Monthly
BNL project meeting	Project team BNL	Employee performing the task	Half-yearly
Feedback in steering committee	Steering group BNL BAGGER	Ass. Area Manager	Monthly

On 12/02/2021, the PR and communications department came to film and interview for the "Focus" newsletter and for making a project film.

3.2 **EXTERNALLY**

Form of communication	Stakeholders	Person responsible	Frequency
Project reporting	Client	Project Manager	Upon delivery
Publication of this project report on the JDN website	Interested stakeholders	Energy & Emissions QHSSE Advisor	Half-yearly
Posting by means of banners & Heras information panels on the project beach	Interested stakeholders	Employee performing the task	Continuously
Social media: LinkedIn, Instagram, Facebook **	Interested stakeholders	Ass. Area Manager	About 2x / project duration

(D	N)	Jan De Nul
)	<u> </u>

Press release "Beach	Interested	Ass. Area Manager	Thursday, 27
replenishment works along	stakeholders		January 2022
Flemish coast also in 2022			
maximally sustainable with			
minimal nuisance"			

* Note: Half-yearly frequency is maintained as long as activities can be reported on. If no activities take place in a semester, no reporting will be done.

- During the works, regional news channel Focus WTV and national news channel VTM came to report on the works and their sustainable character.
 - Focus WTV: <u>https://www.focus-wtv.be/nieuws/145-miljoen-kubieke-meter-extra-zand-voor-veiliger-strand</u>
 - VTM : <u>https://www.hln.be/oostende/liefst-7-5-miljoen-kruiwagens-zand-verhogen-en-verbreden-het-oostendse-strand~a1349786/</u>
- Press release from JDN regarding "100% Sustainable beach nourishment": <u>https://www.jandenul.com/nl/nieuws/strandsuppleties-aan-de-vlaamse-kust-ook-2022-</u> <u>maximaal-duurzaam-met-minimale-hinder</u>

JAN DE NUL OVERTUIGT VLAAMSE OVERHEID MET CONCRETE MILIEUEISEN VOOR UITVOERING STRANDSUPPLETIES

We klaar zijn voor de toekomst en op een duurzame manier kunnen baggeren en suppleren. Als we ons op lange termijn tegen de zeespiegelstijging willen wapenen, dan moeten we nu handelen. De reductie van emissies kan gewoon niet meer vrijblijvend zijn.

• Setting up an "experience centre" on the beach



LEER MEER IN HET BELEVINGSCENTRUM IN OOSTENDE

Nieuwsgierige passanten krijgen de kans om meer te leren over de werken en de ambitieuze doelstellingen van de Vlaamse overheid in het daartoe speciaal opgerichte belevingscentrum op de zeedijk in Oostende ter hoogte van de Kapucijnenstraat. Vanop het panoramische dak krijgen ze een uniek overzicht op de werken op het strand en de havengeul.

 Press release from the ministry awarding the works on "Working sustainably": <u>https://www.lydiapeeters.be/nieuws/onderhoud-vlaamse-stranden-zorgt-voor-een-veilige-kust/</u>

> Name and Onderhoud Vlaamse stranden zorgt voor een veilige kust ans: f y in

open va lydia peeters



Duurzaam werken

n a ceparactiten de het agentischap lanceert, gaat bijzondere aandacht uit naar milieucriteria. He naakt daarvoor gebruik van de CO2 restalieladerk. kondidaten moeten aangeven wat hun ambilieniveau is dat ze voor de opdracht astreven. Het aangetoande niveau is één van de gunningscriteria die meeweegt in de totale

"MDR heref hiermes een pilotoproject binnen het beheidedomein Mokellieit en Openhore. Werken door die hetspronik van de Octo-prestatieleiderbeit en opdochtdrossensen," verteilt minister van Mohilitet en Openhore Werken Lyder Preters. "We willen op alle mooplijke manierer inzetten op het beprekere van de klimaatingsen. Onder andere het gebruik van groene terundstof of zellt een duurzame including van de vert kunnen hieraan bijforgen. Op eldt vandage of te conzerte CO2-relactierte waardoor ow kunnen stellen odt de langer- en suppletiewerten op basis van verschillende initiatieven milieuwriendelijker uitgevoerd worden "

- Newspaper article 'Nieuwsblad': <u>https://www.nieuwsblad.be/cnt/dmf20220226_96239865</u>
- Publication on website dredgingtoday: <u>https://www.dredgingtoday.com/2022/03/09/sustainable-beach-replenishment-in-ostend-by-</u>

jan-de-nul/?utm_source=rss&utm_medium=email&utm_campaign=newsletter_2022-03-10

• RTBF report on 11.03.2022 - 'Investigations' programme (broadcast Sep 2022) entirely dedicated to sustainable coastal maintenance by Jan De Nul



• Various posts on social media from client (MDK) and contractor (JDN)



<text><text><text><text><text><text><text>

benbillsborough Albert , sandfill do you copy?



#JDNfleet - Watch our Vole au vent and Alexander von Humboldt shine in the sun of the port of Ostend. ○ € Our jack-up installation vessel Vole au vent is getting ready for installation works for an offshore project in France. ﴾ And our trailing suction hopper dredger Alexander von Humboldt is currently working on the sustainable beach replenishment works along the Flemisch coast. She will bring some 600,000 cubic metres of dredged sand to the Ostend beach, sailing on sustainable drop-in biofuel.

...

#jandenul #offshorewind #energytransition #offshoreinstallation #morethandredging #CodezeroJDN #JDNproject

